

COMPLETION REPORT

1	Name of the work	Construction of Park on Pipeline road from Vijayshree school to Janapriya apartment Heasaghatta		
2	Sanctioned Estimate No. & Date	Main road ward no-14		
3	Head of Account which is chargeable			
4	Instrument Order NO. & Date	NOFE / PD / D2 / NO / 15 / 2015 / 16.		
5	Name Of Contractor	KRIDL		
6 a	Time Stipulated for Completion of work	180 days		
b	Delay in Exculation of Work	—		
7	Measurement recorded in	MB NO 218		
8	Check Measurement of the Asst - <i>Dr. Engineer</i>	29.09.2016		
9	Name of the office/official in charge of the work	Project division Dasarahalli Zone,		
10	a) Asst. Eng/junior Eng	Ravi. N.K.		
	b) Asst. Exe Engineer	Manalsiddappa .k.		
Sanctioned Estimate Amount		Amount Claims As per Actually Vide As per bills	Excess	Savings
5000000.00		4984270.00		

- 1) Certified that the above work has been completed within the stipulated time noted in the
- 2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
- 3) Certified that the above work has been executed by the contractor satisfactory in

Ravi. N.K.
29/9/16.
ASSISTANT ENGINEER.

(Signature)
ಕಾರ್ಯಪಾಲಕರ ಕಛೇರಿ
ದೊಡ್ಡಬಾಳೆ ವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ಪುರಂ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಬೆಂಗಳೂರು - 560 073.

(Signature)
ASSISTANT EXECUTIVE ENGINEER
Asst. Executive Engineer
Project Sub Division-I
Dasarahalli Zone,
Bruhat Bengaluru Mahanagara Palike